BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Comprehensive Development of Roads & Drains in JP Park, Yeshawanthapura, Jalahalli and Surrounding areas in W No.16, 17 and 37 under PACKAGE- 2022-23 RRN-DIV-(15).

Pre-Measurement Sheet

First and Part Bill

Item No. 6.6

Item Name: Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately).Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregate.Item No.2.1.4,Page No.15, Vol I SR 21-22

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Ward No 17								
	Sundar Nagar								
	Corner Slab No 1	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 2	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 3	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 4	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 5	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 6	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 7	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 8	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 9	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 10	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 11	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 12	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 13	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 14	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 15	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 16	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 17	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 18	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 19	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 20	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 21	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 22	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 23	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 24	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 25	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 26	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 27	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 28	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 29	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 30	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 31	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 32	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 33	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 34	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 35	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 36	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 37	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 38	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 39	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 40	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 41	4	14.00	0.20	0.20	0.20	0.075	0.84	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 42	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 43	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 44	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 45	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 46	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 47	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 48	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 49	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 50	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 51	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 52	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 53	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 54	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 55	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 56	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 57	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 58	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Gokulam Grand And Mathikere Signals surrounding								
	Corner Slab No 1	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 2	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 3	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 4	4	10.50	0.20	0.20	0.20	0.075	0.63	
	Corner Slab No 5	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 6	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 7	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 8	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 9	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 10	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 11	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 12	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 13	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 14	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 15	4	15.00	0.20	0.20	0.20	0.075	0.90	
	Corner Slab No 16	4	14.40	0.20	0.20	0.20	0.075	0.86	
	Corner Slab No 17	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 18	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 19	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 20	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 21	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 22	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 23	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 24	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 25	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 26	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 27	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 28	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 29	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 30	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 31	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 32	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 33	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 34	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 35	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 36	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 37	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 38	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 39	4	12.00	0.20	0.20	0.20	0.075	0.72	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 40	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 41	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 42	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 43	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 44	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 45	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 46	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 47	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 48	4	9.00	0.20	0.20	0.20	0.075	0.54	
	Corner Slab No 49	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 50	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 51	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 52	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 53	4	15.00	0.20	0.20	0.20	0.075	0.90	
	Corner Slab No 54	4	14.40	0.20	0.20	0.20	0.075	0.86	
	Corner Slab No 55	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 56	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 57	4	11.40	0.20	0.20	0.20	0.075	0.68	
	Corner Slab No 58	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 59	4	15.00	0.20	0.20	0.20	0.075	0.90	
	Corner Slab No 60	4	14.40	0.20	0.20	0.20	0.075	0.86	
	Corner Slab No 61	4	10.80	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 62	4	12.00	0.20	0.20	0.20	0.075	0.72	
	Corner Slab No 63	4	13.20	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 64	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 65	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 66	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 67	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 68	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 69	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 70	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 71	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 72	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 73	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 74	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 75	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 76	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 77	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 78	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 79	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 80	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 81	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 82	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 83	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 84	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 85	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 86	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 87	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 88	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 89	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 90	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 91	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 92	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 93	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 94	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 95	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 96	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 97	4	15.40	0.20	0.20	0.20	0.075	0.92	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 98	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 99	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 100	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 101	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 102	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 103	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 104	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 105	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 106	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 107	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 108	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 109	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 110	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 111	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 112	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 113	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 114	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 115	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 116	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 117	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 118	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 119	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 120	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 121	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 122	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 123	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 124	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 125	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 126	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 127	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 128	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 129	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 130	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 131	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 132	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 133	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 134	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 135	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 136	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 137	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 138	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 139	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 140	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 141	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 142	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 143	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 144	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 145	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 146	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 147	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 148	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 149	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 150	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 151	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 152	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 153	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 154	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 155	4	14.63	0.20	0.20	0.20	0.075	0.88	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Mathikere Signal And Ganesha Ground								
	Corner Slab No 1	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 2	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 3	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 4	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 5	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 6	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 7	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 8	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 9	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 10	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 11	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 12	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 13	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 14	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 15	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 16	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 17	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 18	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 19	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 20	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 21	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 22	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 23	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 24	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 25	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 26	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 27	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 28	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 29	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 30	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 31	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 32	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 33	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 34	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 35	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 36	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 37	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 38	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 39	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 40	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 41	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 42	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 43	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 44	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 45	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 46	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 47	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 48	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 49	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 50	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 51	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 52	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 53	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 54	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 55	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 56	4	15.40	0.20	0.20	0.20	0.075	0.92	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 57	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 58	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 59	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 60	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 61	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 62	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 63	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 64	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 65	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 66	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 67	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 68	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 69	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 70	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 71	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 72	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 73	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 74	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 75	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 76	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 77	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 78	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 79	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 80	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 81	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 82	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 83	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 84	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 85	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 86	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 87	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 88	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 89	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 90	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 91	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 92	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 93	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 94	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 95	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 96	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 97	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 98	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 99	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 100	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 101	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 102	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 103	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 104	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 105	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 106	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 107	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 108	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 109	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 110	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 111	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 112	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 113	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 114	4	13.86	0.20	0.20	0.20	0.075	0.83	

Scanned with CamScanner

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 115	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 116	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 117	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 118	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 119	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 120	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 121	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 122	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 123	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 124	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 125	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 126	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 127	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 128	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 129	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 130	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 131	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 132	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 133	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 134	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 135	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 136	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 137	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 138	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 139	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 140	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 141	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 142	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 143	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 144	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 145	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 146	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 147	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 148	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 149	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 150	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 151	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 152	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 153	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 154	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 155	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 156	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 157	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 158	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 159	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 160	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 161	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 162	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 163	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 164	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 165	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 166	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 167	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 168	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 169	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 170	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 171	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 172	4	13.86	0.20	0.20	0.20	0.075	0.83	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 173	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 174	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 175	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 176	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 177	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 178	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 179	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 180	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 181	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 182	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 183	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 184	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 185	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 186	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 187	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 188	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 189	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 190	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 191	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Mohan Kumar Nagar 74								
	Corner Slab No 1	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 2	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 3	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 4	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 5	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 6	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 7	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 8	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 9	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 10	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 11	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 12	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 13	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 14	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 15	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 16	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 17	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 18	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 19	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 20	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 21	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 22	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 23	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 24	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 25	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 26	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 27	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 28	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 29	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 30	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 31	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 32	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 33	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 34	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 35	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 36	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 37	4	16.94	0.20	0.20	0.20	0.075	1.02	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 38	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 39	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 40	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 41	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 42	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 43	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 44	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 45	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 46	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 47	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 48	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 49	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 50	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 51	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 52	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 53	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 54	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 55	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 56	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 57	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 58	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 59	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 60	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 61	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 62	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 63	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 64	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 65	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 66	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 67	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 68	4	11.55	0.20	0.20	0.20	0.075	0.69	
	Corner Slab No 69	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 70	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 71	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 72	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 73	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 74	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 75	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 76	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 77	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 78	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 79	4	19.25	0.20	0.20	0.20	0.075	1.16	
	Corner Slab No 80	4	18.48	0.20	0.20	0.20	0.075	1.11	
	Corner Slab No 81	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 82	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 83	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 84	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 85	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 86	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 87	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 88	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 89	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 90	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 91	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 92	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 93	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 94	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 95	4	16.94	0.20	0.20	0.20	0.075	1.02	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 96	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 97	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 98	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 99	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 100	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 101	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 102	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 103	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 104	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 105	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 106	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 107	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 108	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 109	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 110	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 111	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 112	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 113	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 114	4	14.63	0.20	0.20	0.20	0.075	0.88	
	Corner Slab No 115	4	13.86	0.20	0.20	0.20	0.075	0.83	
	Corner Slab No 116	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 117	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 118	4	16.94	0.20	0.20	0.20	0.075	1.02	
	Corner Slab No 119	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 120	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 121	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 122	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 123	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 124	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 125	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 126	4	10.50	0.20	0.20	0.20	0.075	0.63	
	Corner Slab No 127	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 128	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 129	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 130	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 131	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 132	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 133	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 134	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 135	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 136	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 137	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 138	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 139	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 140	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 141	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 142	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 143	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 144	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 145	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 146	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 147	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 148	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 149	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 150	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 151	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 152	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 153	4	15.40	0.20	0.20	0.20	0.075	0.92	

Scanned with CamScanner

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 154	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 155	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 156	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 157	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 158	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 159	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 160	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 161	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 162	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 163	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 164	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 165	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 166	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 167	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 168	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 169	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 170	4	10.50	0.20	0.20	0.20	0.075	0.63	
	Corner Slab No 171	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 172	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 173	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 174	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 175	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 176	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 177	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 178	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 179	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 180	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 181	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 182	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 183	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 184	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 185	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 186	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 187	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 188	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 189	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 190	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 191	4	15.40	0.20	0.20	0.20	0.075	0.92	
	MES Road To Railway Trac								
	Corner Slab No 1	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 2	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 3	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 4	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 5	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 6	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 7	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 8	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 9	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 10	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 11	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 12	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 13	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 14	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 15	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 16	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 17	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 18	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 19	4	12.60	0.20	0.20	0.20	0.075	0.76	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 20	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 21	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 22	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 23	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 24	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 25	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 26	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 27	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 28	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 29	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 30	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 31	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 32	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 33	4	10.50	0.20	0.20	0.20	0.075	0.63	
	Corner Slab No 34	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 35	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 36	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 37	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 38	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 39	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 40	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 41	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 42	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 43	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 44	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 45	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 46	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 47	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 48	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 49	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 50	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 51	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 52	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 53	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 54	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 55	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 56	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 57	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 58	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 59	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 60	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 61	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 62	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 63	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 64	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 65	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 66	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 67	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 68	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 69	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 70	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 71	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 72	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 73	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 74	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 75	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 76	4	15.40	0.20	0.20	0.20	0.075	0.92	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 77	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 78	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 79	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 80	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 81	4	10.50	0.20	0.20	0.20	0.075	0.63	
	Corner Slab No 82	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 83	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 84	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 85	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 86	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 87	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 88	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 89	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 90	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 91	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 92	4	17.50	0.20	0.20	0.20	0.075	1.05	
	Corner Slab No 93	4	16.80	0.20	0.20	0.20	0.075	1.01	
	Corner Slab No 94	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 95	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 96	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 97	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 98	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 99	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 100	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 101	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 102	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 103	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 104	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 105	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 106	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 107	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 108	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 109	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 110	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 111	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 112	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 113	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 114	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 115	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 116	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 117	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 118	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 119	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 120	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 121	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 122	4	12.60	0.20	0.20	0.20	0.075	0.76	
	Corner Slab No 123	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 124	4	15.40	0.20	0.20	0.20	0.075	0.92	
	Corner Slab No 125	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 126	4	14.00	0.20	0.20	0.20	0.075	0.84	
	Corner Slab No 127	4	13.30	0.20	0.20	0.20	0.075	0.80	
	Corner Slab No 128	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 129	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 130	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 131	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 132	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 133	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 134	4	11.00	0.20	0.20	0.20	0.075	0.66	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	Bl (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 135	4	8.20	0.20	0.20	0.20	0.075	0.49	
	Corner Slab No 136	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 137	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 138	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 139	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 140	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 141	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 142	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 143	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 144	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Muthyala Nagara From Under Pass And Surrounding								
	Corner Slab No 1	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 2	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 3	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 4	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 5	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 6	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 7	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 8	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 9	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 10	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 11	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 12	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 13	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 14	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 15	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 16	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 17	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 18	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 19	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 20	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 21	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 22	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 23	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 24	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 25	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 26	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 27	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 28	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 29	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 30	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 31	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 32	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 33	4	8.20	0.20	0.20	0.20	0.075	0.49	
	Corner Slab No 34	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 35	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 36	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 37	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 38	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 39	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 40	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 41	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 42	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 43	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 44	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 45	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 46	4	10.30	0.20	0.20	0.20	0.075	0.62	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 47	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 48	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 49	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 50	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 51	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 52	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 53	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 54	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 55	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 56	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 57	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 58	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 59	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 60	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 61	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 62	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 63	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 64	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 65	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 66	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 67	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 68	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 69	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 70	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 71	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 72	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 73	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 74	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 75	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 76	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 77	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 78	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 79	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 80	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 81	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 82	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 83	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 84	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 85	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 86	4	8.20	0.20	0.20	0.20	0.075	0.49	
	Corner Slab No 87	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 88	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 89	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 90	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 91	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 92	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 93	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 94	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 95	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 96	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 97	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 98	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 99	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 100	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 101	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 102	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 103	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 104	4	10.30	0.20	0.20	0.20	0.075	0.62	

Scanned with CamScanner

SLNO	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark		(m)	(m)	(m)	(m)	(m)		
	Corner Slab No 105	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 106	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 107	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 108	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 109	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 110	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Jahahalli Village								
	Corner Slab No 1	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 2	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 3	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 4	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 5	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 6	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 7	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 8	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 9	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 10	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 11	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 12	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 13	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 14	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 15	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 16	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 17	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 18	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 19	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 20	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 21	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 22	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 23	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 24	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 25	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 26	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 27	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 28	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 29	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 30	4	8.20	0.20	0.20	0.20	0.075	0.49	
	Corner Slab No 31	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 32	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 33	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 34	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 35	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 36	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 37	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 38	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 39	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 40	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 41	4	15.20	0.20	0.20	0.20	0.075	0.91	
	Corner Slab No 42	4	14.50	0.20	0.20	0.20	0.075	0.87	
	Corner Slab No 43	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 44	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 45	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 46	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 47	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 48	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 49	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 50	4	11.70	0.20	0.20	0.20	0.075	0.70	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	Bl (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 51	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 52	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 53	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 54	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 55	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 56	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 57	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 58	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 59	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 60	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 61	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 62	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 63	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 64	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 65	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 66	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 67	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 68	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 69	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 70	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 71	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 72	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 73	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 74	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 75	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 76	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 77	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 78	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 79	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 80	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 81	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 82	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 83	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 84	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 85	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 86	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 87	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 88	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 89	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 90	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 91	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 92	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 93	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 94	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 95	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 96	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 97	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 98	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 99	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 100	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 101	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 102	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 103	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 104	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 105	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 106	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 107	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 108	4	10.30	0.20	0.20	0.20	0.075	0.62	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 109	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 110	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 111	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 112	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 113	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 114	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 115	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 116	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 117	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 118	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 119	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 120	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 121	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 122	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 123	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 124	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 125	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Ward No 37								
	Corner Slab No 1	4	12.10	0.20	0.20	0.20	0.075	0.73	
	Corner Slab No 2	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 3	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 4	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 5	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 6	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 7	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 8	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 9	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 10	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 11	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 12	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 13	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 14	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 15	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 16	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 17	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 18	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 19	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 20	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 21	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 22	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 23	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 24	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 25	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 26	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 27	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 28	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 29	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 30	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 31	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 32	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 33	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 34	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 35	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 36	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 37	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 38	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 39	4	10.30	0.20	0.20	0.20	0.075	0.62	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 40	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 41	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 42	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 43	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 44	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 45	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 46	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 47	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 48	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 49	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 50	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 51	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 52	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 53	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 54	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 55	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 56	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 57	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 58	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 59	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 60	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 61	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 62	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 63	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 64	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 65	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 66	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 67	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 68	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 69	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 70	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 71	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 72	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 73	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 74	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 75	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 76	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 77	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 78	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 79	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 80	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 81	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 82	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 83	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 84	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 85	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 86	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 87	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 88	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 89	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 90	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 91	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 92	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 93	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 94	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 95	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 96	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 97	4	11.70	0.20	0.20	0.20	0.075	0.70	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 98	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 99	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 100	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 101	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 102	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 103	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 104	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 105	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 106	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 107	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 108	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 109	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 110	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 111	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 112	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 113	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 114	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 115	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 116	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 117	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 118	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 119	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 120	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 121	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 122	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 123	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 124	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 125	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 126	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 127	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 128	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 129	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 130	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 131	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 132	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 133	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 134	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 135	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 136	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 137	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 138	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 139	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 140	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 141	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 142	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 143	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 144	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 145	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 146	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 147	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 148	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 149	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 150	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 151	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 152	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 153	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 154	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 155	4	10.30	0.20	0.20	0.20	0.075	0.62	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	Bl (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 156	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 157	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 158	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 159	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 160	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 161	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 162	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 163	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 164	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 165	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 166	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 167	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 168	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 169	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 170	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 171	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 172	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 173	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 174	4	11.70	0.20	0.20	0.20	0.075	0.70	
	Corner Slab No 175	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 176	4	13.10	0.20	0.20	0.20	0.075	0.79	
	Corner Slab No 177	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 178	4	11.00	0.20	0.20	0.20	0.075	0.66	
	Corner Slab No 179	4	10.30	0.20	0.20	0.20	0.075	0.62	
	Corner Slab No 180	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 181	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 182	4	9.70	0.20	0.20	0.20	0.075	0.58	
	Corner Slab No 183	4	9.70	0.20	0.20	0.20	0.075	0.58	
	Corner Slab No 184	4	9.10	0.20	0.20	0.20	0.075	0.55	
	Corner Slab No 185	4	8.50	0.20	0.20	0.20	0.075	0.51	
	Corner Slab No 186	4	9.70	0.20	0.20	0.20	0.075	0.58	
	Corner Slab No 187	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 188	4	9.70	0.20	0.20	0.20	0.075	0.58	
	Corner Slab No 189	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 190	4	8.50	0.20	0.20	0.20	0.075	0.51	
	Corner Slab No 191	4	9.10	0.20	0.20	0.20	0.075	0.55	
	Corner Slab No 192	4	8.50	0.20	0.20	0.20	0.075	0.51	
	Corner Slab No 193	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 194	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 195	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 196	4	8.50	0.20	0.20	0.20	0.075	0.51	
	Corner Slab No 197	4	9.10	0.20	0.20	0.20	0.075	0.55	
	Corner Slab No 198	4	8.50	0.20	0.20	0.20	0.075	0.51	
	Corner Slab No 199	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 200	4	10.90	0.20	0.20	0.20	0.075	0.65	
	Corner Slab No 201	4	9.70	0.20	0.20	0.20	0.075	0.58	
	Corner Slab No 202	4	9.70	0.20	0.20	0.20	0.075	0.58	
	Corner Slab No 203	4	9.10	0.20	0.20	0.20	0.075	0.55	
	Corner Slab No 204	4	8.50	0.20	0.20	0.20	0.075	0.51	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 205	4	9.50	0.20	0.20	0.20	0.075	0.57	
							Total Qty Payable	957.95	Cum
							Qty Payable in this bill	945.78	Cum

FOR SAMHENCE CONSULTANTS

Authorised Signatory
Consultant Representative

Contractor Representative

Assistant Engineer
BBMP

Asst.Executive Engineer
Yeshwanthpura Sub-Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Comprehensive Development of Roads & Drains in JP Park, Yeshawanthapura, Jalahalli and Surrounding areas in W No.16, 17 and 37 under PACKAGE- 2022-23 RRN-DIV-(15).

Pre-Measurement Sheet

First and Part Bill

Item No: 7

Item Name: Providing B S Slabs of selected quality roughly dressed having a size of 10cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete.as directed by the Engineer in Charge of the work (Excluding GST and Area Leading Charges)

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Ward No 17								
	Sundar Nagar								
	Corner Slab No 1	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 2	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 3	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 4	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 5	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 6	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 7	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 8	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 9	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 10	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 11	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 12	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 13	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 14	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 15	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 16	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 17	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 18	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 19	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 20	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 21	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 22	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 23	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 24	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 25	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 26	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 27	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 28	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 29	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 30	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 31	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 32	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 33	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 34	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 35	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 36	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 37	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 38	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 39	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 40	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 41	2	6.30	0.90	0.90	0.90		11.34	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 42	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 43	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 44	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 45	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 46	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 47	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 48	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 49	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 50	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 51	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 52	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 53	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 54	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 55	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 56	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 57	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 58	2	5.67	0.90	0.90	0.90		10.21	
	Gokulam Grand And Mathikere Signals surrounding								
	Corner Slab No 1	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 2	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 3	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 4	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 5	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 6	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 7	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 8	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 9	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 10	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 11	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 12	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 13	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 14	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 15	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 16	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 17	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 18	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 19	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 20	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 21	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 22	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 23	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 24	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 25	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 26	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 27	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 28	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 29	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 30	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 31	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 32	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 33	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 34	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 35	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 36	2	5.99	0.90	0.90	0.90		10.77	

Scanned with CamScanner

S.NO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 37	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 38	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 39	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 40	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 41	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 42	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 43	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 44	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 45	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 46	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 47	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 48	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 49	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 50	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 51	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 52	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 53	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 54	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 55	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 56	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 57	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 58	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 59	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 60	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 61	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 62	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 63	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 64	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 65	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 66	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 67	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 68	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 69	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 70	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 71	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 72	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 73	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 74	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 75	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 76	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 77	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 78	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 79	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 80	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 81	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 82	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 83	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 84	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 85	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 86	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 87	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 88	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 89	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 90	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 91	2	6.93	0.90	0.90	0.90		12.47	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 92	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 93	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 94	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 95	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 96	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 97	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 98	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 99	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 100	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 101	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 102	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 103	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 104	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 105	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 106	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 107	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 108	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 109	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 110	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 111	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 112	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 113	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 114	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 115	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 116	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 117	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 118	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 119	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 120	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 121	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 122	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 123	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 124	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 125	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 126	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 127	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 128	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 129	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 130	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 131	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 132	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 133	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 134	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 135	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 136	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 137	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 138	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 139	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 140	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 141	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 142	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 143	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 144	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 145	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 146	2	6.93	0.90	0.90	0.90		12.47	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 147	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 148	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 149	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 150	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 151	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 152	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 153	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 154	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 155	2	5.99	0.90	0.90	0.90		10.77	
	Mathikere Signal And Ganesha Ground								
	Corner Slab No 1	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 2	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 3	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 4	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 5	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 6	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 7	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 8	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 9	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 10	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 11	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 12	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 13	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 14	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 15	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 16	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 17	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 18	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 19	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 20	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 21	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 22	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 23	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 24	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 25	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 26	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 27	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 28	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 29	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 30	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 31	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 32	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 33	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 34	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 35	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 36	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 37	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 38	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 39	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 40	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 41	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 42	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 43	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 44	2	6.30	0.90	0.90	0.90		11.34	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 45	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 46	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 47	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 48	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 49	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 50	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 51	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 52	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 53	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 54	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 55	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 56	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 57	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 58	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 59	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 60	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 61	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 62	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 63	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 64	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 65	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 66	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 67	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 68	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 69	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 70	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 71	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 72	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 73	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 74	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 75	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 76	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 77	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 78	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 79	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 80	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 81	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 82	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 83	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 84	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 85	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 86	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 87	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 88	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 89	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 90	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 91	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 92	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 93	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 94	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 95	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 96	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 97	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 98	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 99	2	5.67	0.90	0.90	0.90		10.21	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 100	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 101	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 102	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 103	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 104	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 105	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 106	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 107	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 108	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 109	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 110	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 111	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 112	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 113	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 114	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 115	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 116	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 117	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 118	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 119	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 120	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 121	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 122	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 123	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 124	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 125	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 126	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 127	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 128	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 129	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 130	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 131	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 132	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 133	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 134	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 135	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 136	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 137	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 138	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 139	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 140	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 141	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 142	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 143	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 144	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 145	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 146	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 147	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 148	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 149	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 150	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 151	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 152	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 153	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 154	2	5.99	0.90	0.90	0.90		10.77	

Scanned with CamScanner

S.NO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 155	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 156	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 157	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 158	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 159	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 160	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 161	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 162	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 163	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 164	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 165	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 166	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 167	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 168	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 169	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 170	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 171	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 172	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 173	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 174	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 175	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 176	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 177	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 178	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 179	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 180	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 181	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 182	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 183	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 184	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 185	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 186	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 187	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 188	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 189	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 190	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 191	2	5.67	0.90	0.90	0.90		10.21	
	Mohan Kumar Nagar 74								
	Corner Slab No 1	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 2	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 3	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 4	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 5	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 6	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 7	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 8	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 9	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 10	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 11	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 12	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 13	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 14	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 15	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 16	2	7.56	0.90	0.90	0.90		13.61	

Scanned with CamScanner

S.NO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 17	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 18	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 19	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 20	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 21	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 22	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 23	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 24	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 25	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 26	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 27	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 28	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 29	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 30	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 31	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 32	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 33	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 34	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 35	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 36	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 37	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 38	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 39	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 40	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 41	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 42	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 43	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 44	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 45	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 46	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 47	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 48	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 49	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 50	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 51	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 52	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 53	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 54	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 55	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 56	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 57	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 58	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 59	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 60	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 61	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 62	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 63	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 64	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 65	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 66	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 67	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 68	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 69	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 70	2	5.67	0.90	0.90	0.90		10.21	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 71	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 72	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 73	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 74	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 75	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 76	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 77	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 78	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 79	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 80	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 81	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 82 each	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 83	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 84	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 85	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 86	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 87	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 88	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 89	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 90	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 91	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 92	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 93	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 94	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 95	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 96	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 97	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 98	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 99	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 100	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 101	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 102	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 103	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 104	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 105	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 106	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 107	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 108	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 109	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 110	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 111	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 112	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 113	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 114	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 115	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 116	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 117	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 118	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 119	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 120	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 121	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 122	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 123	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 124	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 125	2	5.99	0.90	0.90	0.90		10.77	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 126	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 127	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 128	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 129	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 130	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 131	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 132	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 133	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 134	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 135	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 136	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 137	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 138	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 139	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 140	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 141	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 142	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 143	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 144	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 145	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 146	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 147	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 148	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 149	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 150	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 151	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 152	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 153	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 154	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 155	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 156	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 157	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 158	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 159	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 160	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 161	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 162	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 163	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 164	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 165	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 166	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 167	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 168	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 169	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 170	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 171	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 172	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 173	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 174	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 175	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 176	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 177	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 178	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 179	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 180	2	6.93	0.90	0.90	0.90		12.47	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 181	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 182	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 183	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 184	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 185	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 186	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 187	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 188	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 189	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 190	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 191	2	6.93	0.90	0.90	0.90		12.47	
	MES Road To Railway Trac								
	Corner Slab No 1	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 2	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 3	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 4	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 5	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 6	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 7	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 8	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 9	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 10	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 11	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 12	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 13	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 14	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 15	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 16	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 17	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 18	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 19	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 20	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 21	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 22	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 23	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 24	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 25	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 26	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 27	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 28	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 29	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 30	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 31	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 32	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 33	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 34	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 35	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 36	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 37	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 38	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 39	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 40	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 41	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 42	2	5.99	0.90	0.90	0.90		10.77	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 43	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 44	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 45	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 46	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 47	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 48	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 49	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 50	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 51	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 52	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 53	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 54	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 55	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 56	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 57	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 58	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 59	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 60	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 61	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 62	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 63	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 64	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 65	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 66	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 67	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 68	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 69	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 70	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 71	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 72	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 73	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 74	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 75	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 76	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 77	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 78	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 79	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 80	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 81	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 82	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 83	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 84	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 85	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 86	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 87	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 88	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 89	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 90	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 91	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 92	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 93	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 94	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 95	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 96	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 97	2	6.30	0.90	0.90	0.90		11.34	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 98	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 99	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 100	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 101	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 102	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 103	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 104	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 105	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 106	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 107	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 108	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 109	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 110	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 111	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 112	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 113	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 114	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 115	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 116	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 117	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 118	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 119	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 120	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 121	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 122	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 123	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 124	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 125	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 126	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 127	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 128	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 129	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 130	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 131	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 132	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 133	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 134	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 135	2	4.73	0.90	0.90	0.90		8.51	
	Corner Slab No 136	2	6.93	0.90	0.90	0.90		12.47	
	Corner Slab No 137	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 138	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 139	2	5.99	0.90	0.90	0.90		10.77	
	Corner Slab No 140	2	7.88	0.90	0.90	0.90		14.18	
	Corner Slab No 141	2	7.56	0.90	0.90	0.90		13.61	
	Corner Slab No 142	2	6.30	0.90	0.90	0.90		11.34	
	Corner Slab No 143	2	5.67	0.90	0.90	0.90		10.21	
	Corner Slab No 144	2	5.99	0.90	0.90	0.90		10.77	
	Muthyala Nagara From Under Pass And Surrounding								
	Corner Slab No 1	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 2	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 3	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 4	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 5	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 6	2	7.92	0.90	0.90	0.90		14.26	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 7	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 8	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 9	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 10	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 11	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 12	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 13	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 14	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 15	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 16	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 17	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 18	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 19	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 20	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 21	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 22	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 23	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 24	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 25	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 26	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 27	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 28	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 29	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 30	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 31	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 32	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 33	2	5.40	0.90	0.90	0.90		9.72	
	Corner Slab No 34	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 35	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 36	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 37	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 38	2	9.00	0.90	0.90	0.90		16.20	
	Corner Slab No 39	2	8.64	0.90	0.90	0.90		15.55	
	Corner Slab No 40	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 41	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 42	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 43	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 44	2	9.00	0.90	0.90	0.90		16.20	
	Corner Slab No 45	2	8.64	0.90	0.90	0.90		15.55	
	Corner Slab No 46	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 47	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 48	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 49	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 50	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 51	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 52	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 53	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 54	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 55	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 56	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 57	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 58	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 59	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 60	2	7.92	0.90	0.90	0.90		14.26	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 61	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 62	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 63	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 64	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 65	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 66	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 67	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 68	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 69	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 70	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 71	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 72	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 73	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 74	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 75	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 76	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 77	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 78	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 79	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 80	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 81	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 82	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 83	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 84	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 85	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 86	2	5.40	0.90	0.90	0.90		9.72	
	Corner Slab No 87	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 88	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 89	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 90	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 91	2	9.00	0.90	0.90	0.90		16.20	
	Corner Slab No 92	2	8.64	0.90	0.90	0.90		15.55	
	Corner Slab No 93	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 94	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 95	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 96	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 97	2	9.00	0.90	0.90	0.90		16.20	
	Corner Slab No 98	2	8.64	0.90	0.90	0.90		15.55	
	Corner Slab No 99	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 100	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 101	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 102	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 103	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 104	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 105	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 106	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 107	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 108	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 109	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 110	2	7.92	0.90	0.90	0.90		14.26	
	Jahahalli Village								
	Corner Slab No 1	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 2	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 3	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 4	2	6.84	0.90	0.90	0.90		12.31	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 5	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 6	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 7	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 8	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 9	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 10	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 11	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 12	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 13	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 14	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 15	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 16	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 17	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 18	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 19	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 20	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 21	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 22	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 23	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 24	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 25	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 26	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 27	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 28	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 29	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 30	2	5.40	0.90	0.90	0.90		9.72	
	Corner Slab No 31	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 32	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 33	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 34	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 35	2	9.00	0.90	0.90	0.90		16.20	
	Corner Slab No 36	2	8.64	0.90	0.90	0.90		15.55	
	Corner Slab No 37	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 38	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 39	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 40	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 41	2	9.00	0.90	0.90	0.90		16.20	
	Corner Slab No 42	2	8.64	0.90	0.90	0.90		15.55	
	Corner Slab No 43	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 44	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 45	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 46	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 47	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 48	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 49	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 50	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 51	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 52	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 53	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 54	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 55	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 56	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 57	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 58	2	6.84	0.90	0.90	0.90		12.31	

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Corner Slab No 59	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 60	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 61	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 62	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 63	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 64	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 65	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 66	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 67	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 68	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 69	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 70	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 71	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 72	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 73	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 74	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 75	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 76	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 77	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 78	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 79	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 80	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 81	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 82	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 83	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 84	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 85	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 86	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 87	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 88	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 89	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 90	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 91	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 92	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 93	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 94	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 95	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 96	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 97	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 98	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 99	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 100	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 101	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 102	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 103	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 104	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 105	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 106	2	7.20	0.90	0.90	0.90		12.96	
	Corner Slab No 107	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 108	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 109	2	6.84	0.90	0.90	0.90		12.31	
	Corner Slab No 110	2	6.48	0.90	0.90	0.90		11.66	
	Corner Slab No 111	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 112	2	7.92	0.90	0.90	0.90		14.26	
	Corner Slab No 113	2	7.20	0.90	0.90	0.90		12.96	

Scanned with CamScanner